



170 FIORE INDUSTRIAL DRIVE • WAKEFIELD, RI • 02879  
PHONE: 401-783-8583 • FAX: 401-783-8562

## Weekly Summary

Project Name: Peace Dale Elementary

Dates: 7/22/20 - 7/28/20

Weekly Summary Number: 6

**Wednesday, 7/22/20:** Continue installation of 15" pipe from DMH #5 towards DMH #6. Install reducer and install 12" pipe below water main and concrete duct bank. Install DMH #6. Complete backfill/compaction of pipe trench between DMH7 & DMH 5.

**Thursday, 7/23/20:** Complete installation of pipe into DMH#6 from DMH #5. Install 18" pipe from DMH#7 towards DMH#3. Install DMH #3. Install 18" pipe into DMH#3. Install CB's 5 & 6 and 12" pipe in between.

**Friday, 7/24/20:** Excavate for UCS #2. Place/spread spoils from excavation in expanded parking area as well as northwest corner of main parking area.

Saturday, 7/25/20

**Monday, 7/27/20:** Place water to add moisture to previously spread lift of fill in expanded parking area. Compact fill. Geisser Engineering onsite to perform compaction test (all satisfactory). Subgrade achieved in this area. Began moving reclaimed asphalt from stockpile in main parking area to expanded parking area. Place fabric and stone bedding for UCS#2.

**Tuesday, 7/28/20:** Place woven fabric and chambers in UCS #2. Install headers/pipe from chambers to DMH's 3 & 6. Begin excavation for relocated 4" cox conduit. Begin spreading reclaimed base to grade in eastern half of northwest parking lot addition.

**Anticipated Substantial Completion Date: August 21, 2020**

Complete spreading of previously placed excavation spoils in northwest corner of main parking area and expanded parking area (half day).

**DMH6 installed. Pipe installed below water main. Completing pipe run into DMH6.**



**Backfilling over/around previously installed pipe & manholes.**



Installing CB's 5 & 6 and associated pipe.



**18" pipe installed from CB7 to DMH3.**



Excavation for UCS#2



Excavation spoils placed in northwest corner of main parking area.



UCS#2 excavation nearly complete.





Placement of spoils in expanded parking area complete. Subgrade achieved.



**Water placement on dry material before compaction**



UCS #2 fabric & stone bedding placement complete



Chambers/pipe placement on north end of UCS #2.





Placement of reclaimed base in expanded parking area.



Excavation for COX 4" conduit.

