



170 FIORE INDUSTRIAL DRIVE • WAKEFIELD, RI • 02879  
PHONE: 401-783-8583 • FAX: 401-783-8562

## **Weekly Summary**

Project Name: Peace Dale Elementary

Dates: 7/8/20 - 7/14/20

Weekly Summary Number: 4

**Wednesday, 7/8/20:** Installed CB#8. Installed pipe from CB#7 to CB#8. Began installation of 6" pipe to CB#8 from playground. Began placement of fabric/stone for UCS #1.

**Thursday, 7/9/20:** Complete installation of 6" pipe from playground to CB#8. Complete placement of fabric/stone bed for UCS #1. Began placement of woven fabric/chambers in UCS #1. Spread first lift of surplus spoils in parking lot addition.

**Friday 7/10/20:** Install chamber feed connectors, begin backfilling chambers with crushed stone. Excavating to subgrade in southeast corner of main parking area, place spoils in expanded parking area, spread & compact.

**Monday 7/13/20:** Complete placement of stone over chambers. Install DMH #2 and associated UCS#1 header. Begin excavation for CB #6, expose concrete duct bank. Begin excavation for DMH#5, place/partially backfill DMH #5.

**Tuesday 7/14/20:** Begin installation of 15" pipe from DMH #5 towards DMH #6. Install 12" pipe from DMH #2 to CB#1. Install/backfill CB#1.

CB#8 installed, 6" pipe being installed.



**UCS #1 fabric/stone placement**



6" pipe install completed



UCS #1 Stone bed complete, placement of chambers.



Placement of chambers complete, backfilling with stone begins.



Spread/compact spoils in expanded parking area.



Chamber backfilling continues





Installation of DMH2/chamber header.



Installation of 15" pipe from DMH #5



Chamber backfilling nearly complete.



Installation of CB#1 and 12" pipe

