



170 FIORE INDUSTRIAL DRIVE • WAKEFIELD, RI • 02879  
PHONE: 401-783-8583 • FAX: 401-783-8562

## Weekly Summary

Project Name: Peace Dale Elementary

Dates: 7/15/20 - 7/21/20

Weekly Summary Number: 5

**Wednesday, 7/15/20:** Continue installation of 15" pipe from DMH #5 towards DMH #6. Expose water main at crossing and determine vertical conflict exists. RFI sent. Install 12" pipe from DMH #2 to CB #2, partially backfill. Install first segment of 24" drainage outfall pipe. Install flared end on pipe.

**Thursday, 7/16/20:** Continue installation of 24" pipe towards DMH #7. Expose 4" pipe not shown on drawings. Appears to be old sewer lateral. Partially backfill previously installed 24" pipe.

**Friday 7/17/20:** Complete backfill of previously installed 24" pipe. Begin excavation for DMH #7. Install cleanouts on UCS #1 chambers. Backfill remaining stone over chambers around cleanouts. Spread another lift of excavation spoils throughout most of expanded parking area.

**Monday 7/20/20:** Receive trench box for shoring of DMH #7. Assemble and install trench box. Continue excavation for DMH #7. Install DMH #7 and connect 24" pipe to structure. Continue placement of excavation spoils in expanded parking area. Finish lift started on Friday. Spread an additional lift of spoils and compact. Geisser Engineering onsite performing compaction tests- all passed. Repair previously exposed unmarked 4" pipe with SCH40 pipe and furnco couplings (2 hours).

**Tuesday 7/21/20:** Backfill DMH #7. Continue installation of 24" pipe towards DMH #5. Place filter fabric over UCS #1 and begin placement of backfill over system.

15" pipe installed to water main crossing conflict



12" pipe installed to CB #2



24" pipe/flared end installed.



Excavation for 24" pipe



UCS #1 cleanouts installed, stone backfill complete.



Placement of spoils in new parking area.



Excavation for DMH #7





Installation of shoring for DMH #7.





DMH #7 set, 4" pipe repaired.



Fabric placed over UCS #1



UCS #1 partially backfilled.



DMH #7 backfilled, 24" pipe installed.

