



170 FIORE INDUSTRIAL DRIVE • WAKEFIELD, RI • 02879
PHONE: 401-783-8583 • FAX: 401-783-8562

Weekly Summary

Project Name: Peace Dale Elementary

Dates: 8/5/20 - 8/11/20

Weekly Summary Number: 8

Wednesday, 8/5/20: Install topsoil on slope at 24" drainage outfall. Adjusted erosion controls as necessary. Continue excavation for light conduit along east side of main parking lot and in parking lot addition. Begin installation of precast light pole bases (2). Continue spreading of reclaim base in south side of main parking lot.

Thursday, 8/6/20: Conduit being installed in previously excavated trenches. Conduit being connected to light pole bases. Trenching for conduit completed in front of the parking strip in front of the school. Continue installation of light pole bases (5).

Friday, 8/7/20: Continue placement of reclaim base to grade in southeast corner of main parking lot. Place forms for sidewalk repair over 24" pipe trench. Backfill/plate compact electrical trenches throughout site. Install remaining light pole bases in front of the school (3)

Saturday, 8/8/20 (7am-1pm): Fine grade reclaim base in parking lot addition.

Monday, 8/10/20: Continue placement of reclaim base throughout main parking area. Prepare subgrade and form 5' wide monolithic sidewalk/curb. Place remaining forms/adjust caps for UIC #2 clean outs. Begin subgrade prep for parking strip in front of building.

Tuesday, 8/11/20: Import/place processed gravel to grade in main parking lot. Pour 5' wide monolithic curb/sidewalk. Pour collars for UIC system cleanouts. Begin form work for sidewalk in front of building.

Anticipated Substantial Completion: 8/21/20

Anticipated Completion Date for Lighting: 8/31/20

Anticipated Completion Date for Landscaping: 9/15/20

Placement of reclaimed base in main parking area.



Topsoil placed on slope of 24" pipe outfall.



Electrical conduit excavation/placement of light base in parking lot addition.



Light bases installed in main parking lot.



Conduit installed in front of building.



Reclaimed base being spread along south side of parking lot.





5' wide monolithic sidewalk/curb formed.



Placement of concrete for sidewalk/cleanouts.



