



170 FIORE INDUSTRIAL DRIVE • WAKEFIELD, RI • 02879
PHONE: 401-783-8583 • FAX: 401-783-8562

Weekly Summary

Project Name: Peace Dale Elementary

Dates: 8/12/20 - 8/18/20

Weekly Summary Number: 9

Wednesday, 8/12/20: Continue to Import/place processed gravel to grade in main marking lot. Complete formwork for sidewalks in front of building, pour sidewalks. Form stair footings.

Thursday, 8/13/20: Continue to import/place processed gravel to grade in main parking lot. JH Lynch onsite to begin fine grading of gravel. Prep sidewalk repair area over 24" pipe outfall. Prepare subgrade for/form bike rack pad. Pour sidewalk repair area/bike pad and stair footing.

Friday, 8/14/20: Continue fine grading of gravel in main parking area and expanded parking area. Place bituminous asphalt patch over trenches that crossed the existing driveway in 3 locations.

Monday, 8/17/20: JH Lynch onsite to begin placement of parking lot binder course. Prepare subgrade for new bituminous curb at limits of existing driveway.

Tuesday, 8/18/20: Garrity Reclamation onsite to perform milling of existing driveway. Begin placement of topsoil in restoration areas around pavement and in islands.

Anticipated Substantial Completion: 8/21/20

Anticipated Completion Date for Lighting: 8/31/20

Anticipated Completion Date for Landscaping: 9/15/20

Gravel base being placed.



Sidewalks poured.



Sidewalks poured.



Fine grading of main parking lot.





Sidewalk poured/stripped, stair footings poured.



Asphalt patch/sidewalk repair at 24" pipe.



Asphalt patch at electrical conduit crossing.



Asphalt patch at 18" pipe crossing.



Binder placement in main parking lot.



Expanded parking area graded, Prep for new curb.



Main parking area binder course placed.



Driveway milling.



Driveway milling.

