



170 FIORE INDUSTRIAL DRIVE • WAKEFIELD, RI • 02879  
PHONE: 401-783-8583 • FAX: 401-783-8562

## **Weekly Summary**

Project Name: Peace Dale Elementary

Dates: 7/1/20 - 7/7/20

Weekly Summary Number: 3

**Wednesday, 7/1/20:** Install 15" Pipe between CBs 2 & 3. Complete Excavation for UCS#1. Place remaining excavation spoils in southwest corner of main parking area. Plug 12" pipe penetration in existing driveway manhole, flow fill pipe per CP#1. Advance Saw cutting onsite saw cutting pavement/concrete. Install CMU risers over existing electric manholes in expanded parking area.

**Thursday, 7/2/20:** Install CB #9. Begin removal of asphalt at parking in front of building.

**Friday 7/3/20:** No work onsite- July 4th holiday.

**Monday 7/6/20:** Excavate for/Install CB#7.

**Tuesday 7/7/20:** Complete Backfill of CB#7, Install 12" pipe between CB# 9 & 7. Complete removal of asphalt at parking in front of building.

CB9 installed.



**Subgrade work between CBs 2 & 3, pipe backfilled.**



CB 7 installed.



Asphalt removed at parking strip in front of school.



Pipe between CB's 7 & 9 backfilled.



CB 7 backfilled.

