



170 FIORE INDUSTRIAL DRIVE • WAKEFIELD, RI • 02879  
PHONE: 401-783-8583 • FAX: 401-783-8562

## **Weekly Summary**

Project Name: Peace Dale Elementary

Dates: 6/17/20 - 6/23/20

Weekly Summary Number: 1

**Wednesday, 6/17/20 :** Completed stripping & stockpiling of reclaim material. Began removal of existing drainage system in main parking area.

**Thursday, 6/18/20:** Continued removal of existing drainage system in main parking area.

**Friday 6/19/20:** Removal of drywell structure in main parking area (RFI #4), removal of catch basin structures in Labyrinth area.

**Monday 6/22/20:** Completed disposal of Labyrinth catch basin structures. Installed site construction entrance pad.

**Tuesday 6/23/20:** No work on site- coordinating existing utility conflicts/RFIs.

**Stripping/stockpiling of Reclaim material.**



Stripping/stockpiling of Reclaim material.



**Backfilling/compaction of trenches from removed drainage components in main parking area.**





**Completed backfilling/compaction of trenches.**



Removal of drywell (RFI #4).





Removal of catch basin structures in former labyrinth area.



**Completed backfilling/compaction of trenches in labyrinth area.**





Completed installation of construction entrance/exit pad.

